

CHAPTER 7

Categories of Documents held by the Public Authority under its Control [Section 4(1) (b) v (i)]

7.1 Provide information about the official documents held by the public authority or under its control.

ENGINEERING WING						
STATUS OF WORKS						
Sl. No	Details of the project	Estimate amount (Rs.lakhs)	Agreement Amount	No & Date of agreement & Agency	Date of completion as per Agreement	Remarks
DIVISION-I						
IN PROGRESS WORKS						
1	Providing and widening of existing BT Road from single lane to two lane from Anandapuram Junction (via Rythu bazar) to Boni (V), Visakhapatnam	710	529.12	Sri P.V.Subba Raju	01.02.2020	work proposal was sent to government for clearance
SUB TOTAL		710				
WORKS YET TO BE GROUNDED						
1	Construction of Commercial Complex at Ramnagar Site-1, Visakhapatnam	930	717.6	M/s. Sandeep Ravindra Engineers & Contractors	-	Work proposal was sent to government for clearance
2	Construction of Commercial Complex at Ramnagar Site-2, Visakhapatnam.	420	313.14	M/s. Sandeep Ravindra Engineers & Contractors	-	Work proposal was sent to government for clearance

3	Construction of toilet block in premises of police repeater / wireless station at Kailasagiri top.	3.95	3.38	M/s. S.S. Enterprises	-	work to be commenced
SUB TOTAL		1353.95				
TENDERS UNDER FINALIZATION						
1	Construction of Hakers Zone in VMRDA Vacant land in Sector-7 of MVP Colony	200	-	-	-	Tender to be invited
SUB TOTAL		200				
TOTAL		2263.95				
DIVISION-II						
IN PROGRESS WORKS						
1	Formation of embankment with Quarry Rubbish and Construction of Minor Bridges & Construction of C.D Works for 100'-0", 60'-0" & 40'-0" wide Roads to Trijunction Layout in S.Nos 1, 2, 4, 5 of E- Marringipalem (V) & 363, 365, 385, 395, 406, 408 of Pedamusidivada (V), Visakhapatnam.	372	242.94	M/s. Sundeeep Ravindra Engineers & Contractors	-	Pending policy decision by the Govt., on Land pooling schemes, process may be kept in abeyance for the time being.
2	Jungle clearing, trench cutting and levelling of earthen road portion for Try junction layout at e-marringipalem.	9.69	5.78	Sri. Pothina Narasimha Naidu	-	Pending policy decision by the Govt., on Land pooling schemes, process may be kept in abeyance for the time being.
4	Construction of Pedastal and Walkway Platform for installation of Y. S. Rajasekhara Reddy Statue at City Central park	14	10.14	M/s. Vengala Projects	-	Work is in progress
SUB TOTAL		395.69				

WORKS YET TO BE GROUNDED

1	Development of Multi theme park at Mudasarlova park at Visakhapatnam, Package-I under Phase-I Gate complex, Toilet Block and Signature Pavilion	380	-	-	-	Tender Cancelled
2	Clearing of jungle in the proposed integrated layout under Land pooling scheme at Dabbanda (V), Anandapuram (M), Visakhapatnam	8.69	5.78	Sri.K.Rambabu	-	Pending polocy decision by the Govt., on Land pooling schemes , process may be kept in abeyance for the time being.
SUB TOTAL		388.69				

TENDERS UNDER FINALIZATION

SUB TOTAL		0				
TOTAL		784.38				

DIVISION-III

IN PROGRESS WORKS

1	Providing Road widening, Construction of side drains, footpath and central divider to the existing road from Surya Mahal junction to PSN mill junction at Srikakulam	386	311	Sri. Sagi siva seetarama raju	12 Months 10.07.2018	Work completed. Final bill to be paid
2	Widening of 100' Ring Road Phase-II Dasannapeta Jn., to Neela Tank Junction.	1200	792.51	3/2016-17/CE/EE-IV/VUDA Dt:16-05-2016	16-05-2016	Work completed. Final bill to be paid
				Sri P.V. Prabhuji	15-05-2018 24 months	

3	Widening and Strengthening of the road and Construction of CC drains for the existing approach road from R&B guest house jn., to State Bank at Cantonment in Vizianagaram	210	153.07	Sri G.Chinnam Naidu	17-02-2018 16-08-2018 6 Months	Encroachments not removed by the ULB. Processed for cancellation.
4	Widening and Strengthening of the road and Construction of CC drains for the existing approach road of K.A. peta VUDA layout to Duppada -Y jn. in Vizianagaram	273	195.63	Sri G.Chinnam Naidu	17-02-2018 16-08-2018 6 Months	50% Work is held up due to shifting of electrical poles and removal of encroachments along the road
5	Widening of existing road from Gumchi Jn., to Dasannapeta Rythubazar Jn., to 66'-0" along with side Drains, CD works, Retaining wall, Footpaths, Central Divider at Vizianagaram	255	197	Sri N. Pulla Rao	30.05.2018 28.02.2019 9 months	4 properties are yet to be removed by the Municipality. Road work for balance stretch yet to be started.
6	Construction of DECORATIVE BOUNDARY WALL for Pedda Cheruvu Beautification - Phase-II at Vizianagaram.	90	77.81	Sri P. Srinivsa Rao	20.11.18 19.05.19 6 months	Work completed. Final bill to be paid
	SUB TOTAL	2414				
	WORKS YET TO BE GROUNDED					
	SUB TOTAL	0				
	TENDERS UNDER FINALIZATION					
	SUB TOTAL	0				
	TOTAL	2414				

DIVISION-IV**IN PROGRESS WORKS**

1	Renovation of Metropolitan Commissioner's Chamber and Meeting hall 9th floor at UB Complex, Siripuram, Visakhapatnam	38	25.63	M/s.K.Prasad & Co	29.07.2019	Work is in progress
2	Providing Annual maintenance of VMRDA Childrens Arena, Siripuram Jn, Visakhapatnam	26.5	16.89	M/s K. Prasad & Co,	29.04.2020	Work is under progress
SUB TOTAL		64.5				
WORKS YET TO BE GROUNDED						
SUB TOTAL		0				

TENDER UNDER FINALIZATION

1	Annual maintenance (Civil) of VMRDA office located UB Complex A, B, & C Blocks including power room building, Gurajada kalakshetram, Mini Zoo and MC Camp office at Pandurangapuram fro the period from 01.02.2019 to 31.01.2020	64.47	-	-	-	Tender under finalization
2	Renovation of 6th and 7th floor U.B Complex suitated at Siripuram, Visakhapatnam	47	-	-	-	Tender under finalization
3	Providing Maintenance of VMRDA shopping complexes at Seethammadhara & MVP Colony, Sector-VII, suitated in Visakhapatnam	12.6	-	-	-	Tender under finalization
SUB TOTAL		124.07				
TOTAL		188.57				

DIVISION-V**IN PROGRESS WORKS**

2	Improvements, Widening and Strengthening from km 290/0 to 292/100 of Vijayawada-Visakhapatnam road (Old NH-5 of Payakaraopeta Town Limits) in Visakhapatnam.	560	392.45	M/s. AR Constructions	17.05.2019	Work stopped due to High Court Stay
3	Construction of Kalyanamandapam at Chinamushidiwada, VUDA layout, Pendurthy Constituency, Visakhapatnam.	513.75	335.91	M/s Chaitanya Constructions	17.07.2019	work is in progress
SUB TOTAL		1073.75				
WORKS YET TO BE GROUNDED						
1	Construction of Modern fish market opposite VUDA City central park, Visakhapatnam.	350	215.64	M/s. Giri Santhosh Engineering Works	31-05-2020	Work to be started after receiving the Govt. Orders
SUB TOTAL		350				
TENDER UNDER FINALIZATION						
SUB TOTAL		0				
TOTAL		1423.75				

DIVISION-VI

	IN PROGRESS WORKS					
1	Construction of Commercial Shopping Complex Pitapuram Colony, Visakhapatnam	OE:760.0 0 WE-1: 680.00 WE-2: 654.00	501.45	M/s.Maruthi Engineering Company	01-04-2017 to 31-03-2018	Finishing work is in progress

2	Widening of 100'-0" Master Plan Road from Kurmannapalem Arch to Duvvada Railway Station (Flyover Bridge), Visakhapatnam	O.E: 910.00	616.45	Sri.K.Sekhar babu	31.07.2019	Shifting of electrical poles, water supply lines, properties and TDR issues to be cleared by GVMC
		W.E: 910.00				
3	Construction of Ground floor and 1st floor building for Fire Station at Suryabaugh, Visakhapatnam	O.E: 90.00 R.E.-1- 110.00 R.E.-2- 120.80	78.49	M/s. Giri Santhosh Engineering Works	10-11-2016 to 09-11-2017	Finishings work is under progress
4	Proposed construction of Community Hall / Kalyanamandapam / Meeting Hall at Thadichetlapalem, Dharma Nagar, Ward No.35 Visakhapatnam	156	104.87	M/s.Giri Santhosh Engineering Works	03.03.2019	65% of work is completed. Remaining work is in progress.
5	Formation of 60'-0" master plan road from NH-16 junction to Beach Road via Visakha valley School, Visakhapatnam	593	280.98	M/s. A.R.Constructions	-	Work proposal was sent to government for clearance
6	Proposed construction of Auditorium in the Hon'ble District Court Complex at Visakhapatnam	52.48	35.49	Sri.P.Trinadh a rao Rao	03-05-2019 to 02-02-2020	Work is in progress
SUB TOTAL		801.48				
WORKS TO BE GROUNDED						
SUB TOTAL						

TENDERS UNDER FINALIZATION						
1	Construction of Compensatory class rooms and toilets to Visakha valley School, Visakhapatnam	144	-	-	-	Tender under finalization
2	construction of Toilet Block Adjacent to SRK Block at Visakha valley School, Visakhapatnam	39	-	-	-	Tender under finalization
3	Construction of Rooms for Food Craft Institute & Junival Home for Girls at Visakhavalley School, Visakhapatnam	58.5	-	-	-	Tender under finalization
SUB TOTAL		241.5				
TOTAL		1042.98				

DIVISION-VII

IN PROGRESS WORKS						
1	Construction of Open Auditorium at Gajuwaka	225	156.6	Sri. R.S Santharam	28.09.2018	Work is in progress
2	Construction of RDO Office at Anakapalli	320	200.62	M/s. Raghuram Hume Pipes PVT Ltd.,	02.06.2018	Expected date of completion 31-10-2019
SUB TOTAL		545				
WORKS TO BE GROUNDED						
1	Construction of Function Hall at Satyanarayanapuram, Anakapalli	25	18.43	Sri. Y. Karunakar Reddy	02.06.2018	Site to be finalized
2	BT Road from Anakapalli - Pudimadaka road to Vadrappalli (Munagapaka By pass Road)	35	28.14	M/s. Sai Krishna Enterprises	28.08.2019	Work to be commenced

3	Construction of Bus Shelter at Elamanchili Municipality	9	7.27	M/s. Venkateswara Builders & Developers	07.06.2019	Work to be commenced
4	Construction of Bus Shelter at Nagulapalli (V) Munagapaka(M)	9	6.48	M/s. Sri Sai Constrictions	07.06.2019	Work to be commenced
5	Construction of Bus Shelter at Pulaparthu (V) of Elamanchili (M)	9	7.11	M/s. Venkateswara Builders & Developers	07.06.2019	Work to be commenced
6	Construction of Bus Shelter at Venkatapuram of Rambilli (M)	9	6.51	M/s. Sri Sai Constrictions	07.06.2019	Work to be commenced
	SUB TOTAL	96				
	TENDERS UNDER FINALIZATION					
1	Widening of road to 60' from arch at NH to RTC complex road via Nukalamma temple at Anakapalli, Bit- I from 0/0 Km to 1/200 KM	245	-	Sri. Murugan Constructions	18.09.2018	RDP approved by VUDA and requested the Commissioner, GVMC to remove the encroachments.
2	Widening of road to 60' from arch at NH to RTC complex road via Nukalamma temple at Anakapalli, Bit- II from 1/200 Km to 2/400 KM	240	-	K. Shekar Babu	12.09.2018	RDP approved by VUDA and requested the Commissioner, GVMC to remove the encroachments.

3	Providing side drains from N.H. Arch to R.T.C complex road Nukalamma Temple at Anakapalli	235	196.7	M/s Giri Santhosh Engineering works	23.06.2018	RDP approved by VUDA and requested the Commissioner, GVMC to remove the encroachments. Work order issued
4	Construction of Function Hall at Kasimkota, Anakapalli	25	20.98	Sr. M.Sanjeeva Rao		Site to be finalized
5	Construction of Auditorium in Atchutapuram (V & M)	189				Site to be handed over by Elamanchili Municipality
SUB TOTAL		934				
TOTAL		1575				

DIVISION-VIII

	IN PROGRESS WORKS	-	-	-	-	-
1	Construction of Sump and pump house with hydro pneumatic pumping system along with pipe lines to improve water supply facilities to Thotla Konda hill.	70	55.67	M/s Sampath Hydro Techniques	-	Work nearing completion.
SUB TOTAL		70				
WORKS YET TO BE GROUNDED		-	-	-	-	-
SUB TOTAL		0				
TENDERS UNDER FINALIZATION		-	-	-	-	-
SUB TOTAL		0				
TOTAL		70				

DIVISION-IX

DIVISION-IX						
	IN PROGRESS WORKS	-	-	-	-	-
1	Providing under Duct installation to the ceiling with 100 mm Resin bonded glass wool for thermal and rain sound insulation and false ceiling with 20 mm glass fiber ceiling tiles and cement board fiber sheets for acoustics to the sound produced by the Audio System at Gurajafda Kalakshetram, Visakhapatnam	83	75.64	M/s. Maruthi Engineering Company	08.04.2019	Work is in progress
	SUB TOTAL	83				
	WORKS TO BE GROUNDED	-	-	-	-	-
	SUB TOTAL	0				
	TENDERS UNDER FINALIZATION	-	-	-	-	-
1	Supply and installation of VRV/VRF air conditioners to the proposed modification of south side halls of 9th floor, U.B Complex , Visakhapatnam	25				Tender under finalization
2	Providing Electrification & Lighting to the proposed modification of south side halls of 9th floor, U.B Complex, Visakhapatnam	6.7				Tender under finalization
3	Supply, delivery & Installation of 2Nos. 20'-0" HVLS Fans to Gurajada Kalakshetram auditorium, Visakhapatnam	5.4				Tender under finalization
	SUB TOTAL	37.1				
	TOTAL	120.1				
	GRAND TOTAL	9882.73				